

# Avenue L Reconstruction Project

# UPDATE



## PROJECT PARTICULARS

The Avenue L Reconstruction includes complete Concrete pavement reconstruction of Avenue L from 10th Street to 20th Street. This project includes spot repairs of water main and sanitary sewer and complete replacement of the storm sewer system prior to repaving operations.

### CITY CONTACT

**Travis Waterman, Public Works Dir.**  
City of Hawarden  
1150 Central Avenue  
Hawarden, IA 51023  
Email: travisw@cityofhawarden.com  
Phone: 712-551-2565  
Cell: 712-551-7900

### ENGINEER CONTACT

**Dan Van Schepen, Project Engineer**  
dan.vanschepen@dgr.com  
Office: 712-472-2531  
Cell: 712-395-0534

### Bryce Hunt, Resident Observer

bryce.hunt@dgr.com  
Office: 712-472-2531  
Cell: 712-470-4454

### DGR Engineering

1302 S. Union Street  
Rock Rapids, IA 51246

### CONTRACTOR CONTACT

#### Jay Hartley, Project Manager

Hulstein Excavating, Inc.  
147 175th Ave.  
Edgerton, MN 56128  
Email: jay@hulexinc.com  
Office: 507-828-5977  
Cell: 402-206-7133

Volume 1 | Issue 2 | May 5, 2023

## RECENTLY COMPLETED:

Pavement removal markings including sidewalk and driveways for the project are ongoing.

Sawcutting of pavement is ongoing.

Preconstruction Meeting was held on May 3<sup>rd</sup>.

## COMING UP THIS WEEK:

Hulstein Excavating will continue sawcutting the pavement, including sidewalks and driveways, but will not be removing the pavement at this time.

## COMING SOON:

May 15<sup>th</sup>:

- Milling of the asphalt pavement and removal of the curb and gutter from 16<sup>th</sup> to 20<sup>th</sup> Street.
- Storm Sewer pipe arriving on site.
- Temporary Mailboxes installed (location to be determined by the Postmaster).
- Existing mailboxes to be removed and stored on owner's property.
- Contact the City (Travis W.) if you have an existing sprinkler system.

May 22<sup>nd</sup>:

- Begin concrete removals.

May 29<sup>th</sup>:

- Begin storm sewer installation starting at 16<sup>th</sup> Street.

Homeowners that would like additional concrete driveway/sidewalk replacement can contact Hulstein Excavating, see Jay Hartley's information listed to the left.

10<sup>th</sup> to 16<sup>th</sup> Street: Work in this area is expected to begin in July.