

Avenue L Reconstruction Project

UPDATE



PROJECT PARTICULARS

The Avenue L Reconstruction includes complete Concrete pavement reconstruction of Avenue L from 10th Street to 20th Street. This project includes spot repairs of water main and sanitary sewer and complete replacement of the storm sewer system prior to repaving operations.

CITY CONTACT

Travis Waterman, Public Works Dir.

City of Hawarden

1150 Central Avenue

Hawarden, IA 51023

Email: travisw@cityofhawarden.com

Phone: 712-551-2565

Cell: 712-551-7900

ENGINEER CONTACT

Dan Van Schepen, Project Engineer

dan.vanschepen@dgr.com

Office: 712-472-2531

Cell: 712-395-0534

Bryce Hunt, Resident Observer

bryce.hunt@dgr.com

Office: 712-472-2531

Cell: 712-470-4454

DGR Engineering

1302 S. Union Street

Rock Rapids, IA 51246

CONTRACTOR CONTACT

Jay Hartley, Project Manager

Hulstein Excavating, Inc.

147 175th Ave.

Edgerton, MN 56128

Email: jay@hulexinc.com

Office: 507-828-5977

Cell: 402-206-7133

Volume 1 | Issue 10 | June 30, 2023

RECENTLY COMPLETED:

- Subgrade preparation completed from 16th to 20th Street.
- Subdrain installation started at 16th Street moving north.
- Granular Subbase installation started at 16th Street moving north.

COMING UP THIS WEEK:

16th to 20th Street

- Continue subdrain installation.
- Continue granular subbase installation.
- Place trash cans on the gravel grade in front of your residence to be collected.

10th to 16th Street

- Install Storm Structures.
- Clean up dirt grade.
- If the road in front of your property is impacted by storm sewer installation, the contractor will haul your trash/recycling can to the nearest pick up location on collection days and return to your property within 24 hrs.

COMING SOON:

- 10th to 16th Street: Pavement removal following dirt grading from 16th to 20th Street.
- Contact the City if you have an existing sprinkler system.
- Homeowners that would like additional concrete driveway/sidewalk replacement can email Hulstein Excavating, see Jay Hartley's information listed to the left.