

Avenue L Reconstruction Project

UPDATE



PROJECT PARTICULARS

The Avenue L Reconstruction includes complete Concrete pavement reconstruction of Avenue L from 10th Street to 20th Street. This project includes spot repairs of water main and sanitary sewer and complete replacement of the storm sewer system prior to repaving operations.

CITY CONTACT

Travis Waterman, Public Works Dir.
City of Hawarden
1150 Central Avenue
Hawarden, IA 51023
Email: travisw@cityofhawarden.com
Phone: 712-551-2565
Cell: 712-551-7900

ENGINEER CONTACT

Dan Van Schepen, Project Engineer
dan.vanschepen@dgr.com
Office: 712-472-2531
Cell: 712-395-0534

Bryce Hunt, Resident Observer

bryce.hunt@dgr.com
Office: 712-472-2531
Cell: 712-470-4454

DGR Engineering

1302 S. Union Street
Rock Rapids, IA 51246

CONTRACTOR CONTACT

Jay Hartley, Project Manager
Hulstein Excavating, Inc.
147 175th Ave.
Edgerton, MN 56128
Email: jay@hulexinc.com
Office: 507-828-5977
Cell: 402-206-7133

Volume 1 | Issue 4 | May 19, 2023

RECENTLY COMPLETED:

- Temporary Traffic Control installed.
- Temporary Mailboxes installed midblock on K Avenue between 18th and 20th Street.
- Existing Mailboxes removed and stored on owner's property.
- Milling of the asphalt pavement from 16th to 20th Street.
- Concrete removals
- Storm Sewer pipe delivered to site.

COMING UP THIS WEEK:

May 22nd:

- Trash collection: Hulstein Excavating will label all trash/recycling cans with your house number Monday morning. If you live on a corner, please place your trash/recycling can on the side street to Avenue L. If you live mid-block, Hulstein will haul your trash/recycling can to the nearest side street to Avenue L and return it back within 24 hrs following collection.
- Begin Storm Sewer installation starting at 16th Street.

COMING SOON:

- No work Memorial Day.
- Mid-June: Begin dirt work.
- Contact the City if you have an existing sprinkler system.
- Homeowners that would like additional concrete driveway/sidewalk replacement can email Hulstein Excavating, see Jay Hartley's information listed to the left.
- 10th to 16th Street: Work in this area is expected to begin in July.